

West Approach Bridge North construction activities



In April, crews completed the 1.2-mile long trunk of the temporary work bridge. The temporary work bridge now extends as far east as West Connection Bridge. Photo taken: April 21.



Crews build rebar cages in the MOHAI staging area. These rebar cages will be installed into casings to strengthen them before the concrete is poured. Once the concrete is cured, crews will remove a top portion of the casing so the bridge shaft is ready to support new solid bridge columns. Photo taken: April 21.

Americans with Disabilities Act (ADA) information: This material can be made available in an alternate format by emailing the WSDOT Diversity/ADA Affairs team at wsdotada@wsdot.wa.gov or by calling toll free, 855-362-4ADA(4232). Persons who are deaf or hard of hearing may make a request by calling the Washington State Relay at 711.

Title VI Notice to Public: It is the Washington State Department of Transportation's (WSDOT) policy to assure that no person shall, on the grounds of race, color, national origin or sex, as provided by Title VI of the Civil Rights Act of 1964, be excluded from participation in, be funded programs and activities. Any person who believes his/her Title VI protection has been violated, may file a complaint with WSDOT's Office of Equal Opportunity (OEO). For additional information regarding Title VI complaint procedures and/or information regarding our non-discrimination obligations, please contact OEO's Title VI Coordinators, or Jonté Robinson at (360) 705-7082.

Visit us online: <http://bit.ly/520Flickr>

SR 520 construction update: April 2015

Pontoon movements



Onlookers watch as Pontoon F, the final pontoon to be floated onto Lake Washington, passes through the Ballard Locks. Photo taken: April 9.



Pontoon H, one of the final three longitudinal pontoons needed for the new floating bridge, floats onto Lake Washington past Husky Stadium. Photo taken: April 9.

Pontoon movements




Crowds gather to watch as Pontoon H moves through the Ballard Locks. Photo taken: April 9.


Floating Bridge and Landings construction activities



Crews on Lake Washington pour low-rise columns on Pontoon J. Photo taken: April 2.



Members of the SR 520 Floating Bridge and Landings team prepare to hang the celebratory "Final pontoon banner" on Pontoon F while it waits to be towed from Shilshole Bay through the Ballard Locks and onto Lake Washington. Photo taken: April 9.



Crews in Medina work to complete installation of the final transition span on the east high-rise. Photo taken: April 21.