

GERLACH TO WANDERMERE - GRADING CONTRACT



Contract Description:

On this contract, a temporary detour of US 2 between Peone Creek and Farwell Road was constructed. Earthwork necessary to construct the basic freeway configuration north of US 2 to the vicinity of existing US 395 at Wandermere, and from Hawthorne Road south to Fairview Road, was completed.

Planned Advertisement Date: November 1, 2004
ACTUAL - Advertisement Date: November 15, 2004
Contract Awarded: February 3, 2005
Contract Completed: September 19, 2006
Contract Funds: \$20.6 million, Nickel funds

The Advertisement Date was late due to unavoidable Right of Way delays in clearing mineral rights.

CONTRACT COMPLETE

Interesting Facts:

- This contract required the excavation of approximately 1.5 million cubic yards of material from the area north of US 2 and south of Wandermere, to be placed as embankment material between Piper Road and Fairview Road. If this excavated material were placed and stacked on a football field it would reach a height of 937 feet.
- Included modification to BPA power lines.

IT'S YOUR NICKEL.
WATCH IT WORK.

